### FOR THE QUARTER ENDING SEPTEMBER 30, 2025

Province of Davas del Norte			Target Proj		Project Status		No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
1. DOH-CENTER FOR HEALTH DEV'T.								
1.1 DOH MAIP 2024-1 (3 Hospitals;	Samal, Carmen &							
Samal, Carmen and Kapalong)	Kapalong	11,880,000.00	November 2023		99%	11,766,467.05		On going
1.2 DOH RXI- Schistosomiasis Control								
and Elimination	Province Wide	65,000.00	October 2023		29%	18,572.40		On going
1.4 DOH- Tuberculosis Implementation								
Framework Agreement (TIFA) TB Commitment Grant (TCG)	Province Wide	6,799,030.93	February 2024		92%	6,253,783.62		On going
1.5 DOH XI IMET- Regional Epidemiology	Province wide	0,733,030.33	Tebruary 2024		3270	0,233,763.02		On going
and Surveillance Unit	Province Wide	30,000.00	May 2024		99%	29,700.00		On going
		51,5151						<u> </u>
1.6 DOH MAIP 2025-1 (3 Hospitals;	Samal, Carmen &							
Samal, Carmen and Kapalong)	Kapalong	7,425,000.00	April 2025		100%	7,416,758.84		On going
1.7 DOH MAIP 2025-2 (3 Hospitals;	Samal, Carmen &							
Samal, Carmen and Kapalong)	Kapalong	7,247,000.00	April 2025		94%	6,781,954.00		On going
1.8 DOH XI- PBG (Malaria Free Province)- Sustainability Plan On Malaria								
Elimination Grant	Province Wide	1,000,000.00	April 2025		87%	872,371.00		On going
		_,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				0.2,0.2.00		0.0
		_ ,						
1.9 DOH- Regular Fixed Tranche 2025	Province Wide	2,439,439.00	August 2025		46%	1,126,880.00		On going
1.10 DOH XI- Epidemiology and								
Surveillance System	Province Wide	100,000.00	September 2025		44%	43,897.60		On going
2. DEPARTMENT OF AGRICULTURE								
2.1 Strengthening of Agricultural and								
Fishery (AFC) in DDN	Province Wide	572,000.00	January 2014		81%	570,985.00		On going

### FOR THE QUARTER ENDING SEPTEMBER 30, 2025

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
2.2 Agri-Pinoy Rice Achiever's Award								
(APRAA)	Province Wide	4,000,000.00	April 2013		100%	3,989,908.82		On going
2.3 DA- Trichoderma Harzianum Project-								
QRF Under High-value Crop Development								
Program Implementation in DDN	Province Wide	5,761,600.00	November 2024		64%	3,676,423.00		On going
3. PRDP								
3.1 Rehabilitation of KM. 15 Kipalili-								
New Loon FMR w/ Bridge	Asuncion	183,709,184.76	June 2025		60%	110,225,384.44		On going
4. ACIAR		,				-, -,		0 0
4.1 Integrated Management of								
Fusarium Wilt of Bananas	Province Wide	5,181,625.10	October 2014		97%	4,529,166.50		On going
4.2 Research and Development of								
Integrated Crop Management for Mango	Province Wide	7,540,813.72	October 2014		83%	7,093,320.10		On going
5. LGSF		,,				, ,		
5.1 Construction of Multi-Purpose								
Building in Davao del Norte	Carmen	25,000,000.00	September 2024		91%	22,644,005.27		On going
6. OPAPP-PAMANA								
6.1 Construction of PWS Level II in Sitio								
Sambayon, Suaon	Kapalong	1,000,000.00	November 2018	January 24, 2020	100%	1,000,000.00		Completed
6.2 Construction of PWS Level II in Sto.								
Niño, Talaingod	Talaingod	1,000,000.00	November 2019	March 30, 2020	100%	1,000,000.00		Completed

### FOR THE QUARTER ENDING SEPTEMBER 30, 2025

				Target	Project Status		No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
6.3 Construction of Processing and								
Bagsakan Center, Brgy. Sto. Niño, Talaingod	Talaingod	2,500,000.00	August 2018	May 12, 2019	100%	2,500,000.00		Completed

### FOR THE QUARTER ENDING SEPTEMBER 30, 2025

				Target	Project Status		No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
6.4 Construction of Processing and								
Bagsakan Center, Brgy. Dagohoy, Talaingod	Kapalong	2,500,000.00	November 2019	April 10, 2020	100%	2,500,000.00		Completed
6.5 Construction of PWS Level II, Prk. 1,								
Dagohoy, Talaingod	Talaingod	1,000,000.00	February 2019	May 18, 2019	100%	1,000,000.00		Completed
		_,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		, 25, 2525				
6.6 Upgrading of Water System, Sitio								Completed as per
Langan, Gupitan, Kapalong	Kapalong	2,500,000.00	November 2019	February 27, 2020	100%	2,500,000.00		Program of Works
6.7 Post Harvest Facilities (Corn Mill,								
Solar Dryer, Corn Sheller), Sitio Butay,								
Talaingod, Davao del Norte	Talaingod	1,796,220.13	July 2019	March 31, 2020	100%	1,796,220.13		Completed
	· · · · · · · · · · · · · · · · · · ·	_,,	20					
6.8 Upgrading of Water System, Sitio								
Patel, Gupitan, Kapalong	Kapalong	2,000,000.00	March 2019	July 19, 2019	100%	2,000,000.00		Completed
6.9 Rice Mill for Upland Rice, Sitio Patel,	<b>W L</b>	4 000 000 00		M. 1 24 2020	4000/	4 000 000 00		Completed as per
Gupitan, Kapalong	Kapalong	1,000,000.00	July 2019	March 31, 2020	100%	1,000,000.00		Program of Works
6.10 Post Harvest Facilities (Corn Mill,								
Solar Dryer, Corn Sheller), Sitio Dugayan,								
Gupitan, Kapalong, Davao del Norte	Kapalong	1,796,220.13	November 2019	February 27, 2020	100%	1,796,220.13		Completed
- sp. sa., . saparo . g, - a . sa		_,,				_,,,		
6.11 Rice Mill for Upland Rice, Sitio								Completed as per
Peroy, Palma Gil, Talaingod	Talaingod	1,000,000.00	June 2020	July 30, 2020	100%	1,000,000.00		Program of Works
6.12 Construction of Trading Post,								
Storage Bldg w/ 1 Unit Hauling Truck,								
Purok Ramihan, Datu Abdul, Panabo City,								
DDN	Panabo	3,975,000.00	November 2019	August 24, 2020	100%	3,975,000.00		Completed

### FOR THE QUARTER ENDING SEPTEMBER 30, 2025

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
6.13 Construction of Trading Post, Storage Bldg w/ 1 Unit Hauling Truck,Pandapan, Tagum Cty, DDN	Tagum City	3,975,000.00	November 2019	December 14, 2021	100%	3,975,000.00		Completed

### FOR THE QUARTER ENDING SEPTEMBER 30, 2025

				Target	Project Status		No. of	
Program or	Location	Total Cost	<b>Date Started</b>	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
6.14 Construction of PWS Level II in								
Brgy. Capungagan, Kapalong, DDN	Kapalong	2,256,634.70	November 2019	April 15, 2020	100%	2,256,634.70		Completed
bigy. Capungagan, Kapalong, DDN	Kapaiorig	2,230,034.70	November 2013	April 13, 2020	10070	2,230,034.70		completed
6.15 Trading Post. Storage and Hauling								
Truck, Libuak, Island Garden City of Samal	Samal	3,975,000.00	September 2020	July 30, 2021	100%	3,975,000.00		Completed
		5,010,000		,,		2,212,200100		
6.16 Provision of Solar Energy	Talaingod	14,300,000.00	January 2019		100%	14,300,000.00		Completed
6.17 Cattle Production, Talaingod	Talaingod	1,414,707.00	October 2023		100%	1,414,707.00		Completed
6.18 Cattle Production, Kapalong	Kapalong	1,469,004.60	October 2023		100%	1,469,004.60		Completed
	·							
6.19 Construction of PWS Level III, Sitio								Completed as per
Upper Dulyan, Palma Gil, Talaingod	Talaingod	1,000,000.00	September 2018		100%	1,000,000.00		Program of Works
6.20 Agricultural Production Project								
Fishing Net w/ Pumpboat , Limao,								
Peñaplata, IGACOS	Samal	1,500,000.00	November 2021		100.00%	1,429,000.00		Completed
6.21 Agricultural Production Project								
Fishing Net w/ Pumpboat , Kinawitnon	Samal	1,500,000.00	November 2021		100.00%	1,429,000.00		Completed
risining recently runipsour, knowneron	Samai	1,300,000.00	Hovember 2021		100.0070	1,123,000.00		
6.22 Agricultural Production Project								
Fishing Net w/ Pumpboat , Tambo, IGACOS	Samal	1,500,000.00	November 2021		100.00%	1,429,000.00		Completed
6.23 Installation of 160-Unit Low Cost								
Solar, Dagohoy, Talaingod	Talaingod	1,000,000.00	June 2021		100.00%	1,000,000.00		Completed
6.24 Installation of 160-Unit Low Cost								
Solar,Palma Gil, Talaingod	Talaingod	1,000,000.00	June 2021		100.00%	1,000,000.00		Completed

### FOR THE QUARTER ENDING SEPTEMBER 30, 2025

### Province of Davao del Norte

				Target Project Statu		Project Status		
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
7. NHA								
7.1 Balai Kabauyan Tu Dibabawon, Sto.								
Niño, New Corella, DDN	New Corella	22,000,000.00	February 2022		98.78%	21,732,028.59		On going
8. PCSO								
			_					
8.1 PCSO STL Share	Province Wide	2,214,582.62	June 2023		94.17%	2,085,405.25		On going

#### **Summary:**

<b>Donor Agency</b>		Downloaded		Obligation		Balance
DOH	Р	36,985,469.93	P	34,310,384.51	P	2,675,085.42
DA-RFU XI		10,333,600.00		8,237,316.82		2,096,283.18
PRDP		183,709,184.76		110,225,384.44		73,483,800.32
ACIAR		12,722,438.82		11,622,486.60		1,099,952.22
LGSF		25,000,000.00		22,644,005.27		2,355,994.73
OPAPP-PAMANA		56,957,786.56		56,744,786.56		213,000.00
NHA		22,000,000.00		21,732,028.59		267,971.41
PCSO	_	2,214,582.62	_	2,085,405.25	_	129,177.37
TOTAL	Р	349,923,062.69	Р	267,601,798.04	P	82,321,264.65

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

DIVINA A. PEREZ, CPA
Provincial Accountant

EMELIA C. PALERO, CPA, MSLRG
Provincial Budget Officer

EDWIN I. JUBAHIB, MMPA Governor